

Measure L

City Name: Turlock

Project Name: Northeast Quadrant Rehab

Date: 6/30/2021

Revenue		Expenses	
City Funds	\$ -	Project Budget	\$ 1,000,000.00
Federal Funds		Encumbered	\$ 1,000,000.00
State Funds	\$ -	Expended	\$ 690,869.24
Measure L Funds	\$ 1,000,000.00	Available	\$ 309,130.76
Other Funds			
Total	\$ 1,000,000.00		

Completion Date: Aug-21

Phase: Design

Overall Project Details:

This project performed microsurface treatment on various roadways within the northeast quadrant of the City of Turlock. Forty-three curb ramps were replaced.

Project Status:

Project is completed.

Add photos/renderings:



Pavement treatment and new striping at Olive Ave./Tuolumne Rd.

Measure L

City Name: Turlock

Project Name: Southwest Quadrant Rehab

Date: 6/30/2021

Revenue		Expenses	
City Funds	\$ -	Project Budget	\$ 1,000,000.00
Federal Funds		Encumbered	\$ 1,000,000.00
State Funds	\$ -	Expended	\$ 51,317.27
Measure L Funds	\$ 1,000,000.00	Available	\$ 948,682.73
Other Funds			
Total	\$ 1,000,000.00		

Completion Date: Jun-22

Phase: Design

Overall Project Details:

This project will perform different types of treatments on various roadways within the southwest quadrant of the City of Turlock. This initial treatments contemplated are overlays and inlays. Actual treatment will be determined after thorough analysis. Curb returns will be replaced where needed.

Project Status:

Initial design started. The City Hawkins Engineering to perform the design work. Hope to have construction ready plans by Fall of 2021.

Add photos/renderings:

Measure L

City Name: Turlock

Project Name: West Main Corridor Rehabilitation

Date: 6/30/2021

Revenue		Expenses	
City Funds	\$ 3,254,414.00	Project Budget	\$ 9,396,243.22
Federal Funds	\$ -	Encumbered	\$ 9,396,243.22
State Funds	\$ -	Expended	\$ 9,396,243.22
Measure L Funds	\$ 6,141,829.22	Available	\$ -
Other Funds	\$ -		
Total	\$ 9,396,243.22		

Completion Date: 10/13/2020

Phase: Completed

Overall Project Details:

This project will rehabilitate the corridor of West Main Street from Lander Avenue to a point between Walnut Avenue and Kilroy Avenue (adjacent to the Turlock Cinema complex). The project will rehabilitate the existing pavement from the Wet end to West Avenue South while leaving the lane configuration and alignment approximately the same as it current is now; however, this project will realign West Main Street from West Avenue South to Lander Avenue as contemplated in the community outreach meetings. West Main will be reconstructed in an alignment three feet to the south thereby eliminating the trees located in the park strip on the southern side while keeping the trees on the northern side intact. Bulb outs will be installed to provide safer crossings for pedestrians

Project Status:

Project is complete.

Add photos/renderings:

Measure L

City Name: Turlock

Project Name: Golden State Boulevard Rehabilitation, Project No. 17-53

Date: 6/30/2021

Revenue		Expenses	
City Funds	\$ -	Project Budget	\$ 1,737,607.00
Federal Funds	\$ -	Encumbered	\$ -
State Funds	\$ -	Expended	\$ -
Measure L Funds	\$ 300,000.00	Available	\$ 300,000.00
Other Funds	\$ -		
Total	\$ 300,000.00		

Completion Date: TBD

Phase: Design

Overall Project Details:

The project will rehabilitate Golden State Boulevard from Crane to Fulkerth and will install missing portions of sidewalk and replace non-compliant curb ramps.

Project Status:

City awarded a contract to Granite Construction on February 9, 2021. Construction estimated to start July 2021.

Add photos/renderings:



Obtaining road samples at N. Golden State Blvd.